



POWDER HORN LLC

**P.O. Box 951
BELMONT, NH 03220**

WILL CONROY, OWNER

(860) 930 5240

WILL@POWDERHORN.BIKE

STRATHAM HILL PARK – PUMP TRACK REBUILD

CONTACT: SETH HICKEY, RICH MATHES

2021 CONSTRUCTION PLAN

Pump Track Rebuild

Utilize the existing fenced-in area to create an updated and sustainable pump track.

- Demo & rebuild pump track per approved design – 40% of area as Beginner/Strider zone, 60% as Intermediate pump track
- Revegetate area to Residential grade specifications including shade tree install
- Includes aggregate for drainage (i.e. stone & gravel)
- Excludes imported riding surface material (fill, dirt, clay, etc.)

Estimate: \$28,000 2-3 Weeks

Equipment:

8 Ton Mini-Excavator

4 Ton Mini -Excavator

Plate Compactor, various hand tools, rock screener if needed

Process:

- Strip sod and stack
- Demo & Level existing pump track
- Stack material and establish sub grade w. drainage layout
- Flip sod & infield material
- Shape tread
- Shape infields and banks
- Hand-finish and test
- Revegetate non-riding surface



Keene, NH (above)

Rutland, VT (below)





Rutland, VT - under construction.